

Sherwin-Williams Potranco



Sherwin-Williams — Potranco, Texas | 923 SH 211, San Antonio, Texas 78253
Report date: September 9, 2026 | Information current through September 4, 2026

PHASE Construction — structural framing, site utilities, and sitework

1 LATEST COMPLETED DELIVERED Wall panels and roof trusses · WE 09/04	2 CURRENT WORK FRAMING Erection underway at last update	3 SITework ACTIVE Duct bank, sleeves, and driveway subbase advanced
4 NEXT MILESTONE 10/01/26 Site concrete, utilities, and framing · in progress	5 BUILDING DRY-IN 10/02/26 Planned · status current through WE 09/04	6 OVERALL ON TRACK Buck-approved status through WE 09/04

01 PRIORITY ITEMS

JOB
01

Current Field Progress

NEEDS VERIFICATION

CURRENT POSITION	The last validated field update is WE September 4: wall-panel and roof-truss erection was underway, site electrical and irrigation work advanced, and driveway subbase was finalized.
IMPACT	Progress after September 4 is not established in the current project record.
REQUIRED ACTION OR DECISION	Report work completed and underway since WE September 4 and provide the current two-week sequence.
BALL IN COURT	Structura.
DUE DATE	Date must be established.
NEXT STEP	Reconcile the field report to the active work sequence and milestone status.

JOB
02

October 1–2 Milestone Readiness

NEEDS VERIFICATION

CURRENT POSITION	Site concrete, utilities, and framing were in progress toward October 1; building dry-in was planned for October 2. No later milestone update is filed.
IMPACT	The near-term sequence cannot be evaluated beyond the WE September 4 report.
REQUIRED ACTION OR DECISION	Confirm the current October 1 and October 2 forecasts and identify any constraint affecting those dates.
BALL IN COURT	Structura.
DUE DATE	Date must be established.
NEXT STEP	Update milestone health from the GC's current schedule and field position.

CURRENT POSITION	December 2, 2026 is the confirmed controlling completion date. The project was reported on track through WE September 4.
IMPACT	No current forecast beyond WE September 4 is available for this meeting brief.
REQUIRED ACTION OR DECISION	Confirm whether December 2 remains the current completion forecast and identify any new schedule pressure.
BALL IN COURT	Structura.
DUE DATE	Date must be established.
NEXT STEP	Record the GC's current forecast and any stated effect on turnover.

02 EXECUTIVE SNAPSHOT

ON TRACK

Buck-approved overall status through WE September 4.

IN PROGRESS

Structural framing, site utilities, and sitework were active at the last validated update.

NEEDS VERIFICATION

Current field progress and two-week sequence are requested under JOB-01.

NEEDS VERIFICATION

October milestone health and the December 2 forecast require a current GC update under JOB-02 and JOB-03.

03 CHANGES SINCE PREVIOUS UPDATE

- No material changes documented since the previous update.

04 KEY MILESTONES

1 Site Concrete, Utilities & Framing

10/01/26 · public-page milestone

IN PROGRESS

2 Building Dry-In

10/02/26 · public-page milestone

NOT STARTED

3 Conditioned Building

11/02/26 · public-page milestone

NOT STARTED

4 Paving Complete

11/17/26 · public-page milestone

NOT STARTED

5 Completion

12/02/26 · confirmed controlling date

NOT STARTED

05 NEXT-PERIOD PRIORITIES

- Structura: provide current field progress and the two-week sequence; date must be established — **JOB-01**.
- Structura: confirm October 1–2 milestone forecasts and constraints; date must be established — **JOB-02**.
- Structura: confirm the December 2 completion forecast and any turnover effect; date must be established — **JOB-03**.

GC coordination brief · Report: 09/09/26
Information current through 09/04/26

SHEET

GC-01

Coordination only — not for
construction